

## ROCHFORD LOCAL HIGHWAYS PANEL MEETING AGENDA

<b>Date:</b>	22 <sup>nd</sup> May 2023
<b>Time:</b>	2pm
<b>Venue:</b>	Video Conference Call
<b>Chairman:</b>	CC June Lumley
<b>Vice Chairman:</b>	CC Mike Steptoe
<b>Panel Members:</b>	Cllr Laureen Shaw, Cllr Michael Hoy, Cllr James Newport
<b>Officers:</b>	EH James Drabwell – Highway Liaison Officer EH Daniel Maclean – Highways Team Leader
<b>Secretariat:</b>	TBA

Page	Item	Subject	Lead	Paper
	1	Welcome & introductions	Chairman	Verbal
	2	Apologies for absence & declarations of interest	Chairman	Verbal
	3	Minutes of meeting held on 23 <sup>rd</sup> January 2023 to be agreed as a correct record	Chairman	Verbal
	4	Matters arising from minutes of previous meeting	Chairman	Verbal
	5	Report on Funded Schemes	James Drabwell	Report 1
	6	Report on Schemes Awaiting Funding	James Drabwell	Report 2
	7	Date of next meeting: 24 <sup>th</sup> July 2023 9 <sup>th</sup> October 2023 18 <sup>th</sup> December 2023	Chairman	Verbal

- ✚ Any member of the public wishing to attend the Rochford Local Highways Panel (LHP) must arrange a formal invitation from the Chairman no later than 1 week prior to the meeting.  
Any public questions should be submitted to the Highway Liaison Officer no later than 1 week before the LHP meeting date; [james.drabwell@essexhighways.org](mailto:james.drabwell@essexhighways.org)

## ROCHFORD LOCAL HIGHWAY PANEL

**Minutes of the meeting held on 23 JANUARY 2023 - 10.00**

### ONLINE MEETING: MICROSOFT TEAMS

<b>Chairman:</b>	CC June Lumley
<b>Vice Chairman:</b>	CC Mike Steptoe
<b>Panel Members:</b>	CC Laureen Shaw, Cllr Michael Hoy, Cllr James Newport, Cllr Angelina Marriott (EALC representative), Cllr Cheryl Roe, Cllr A Williams, Cllr Ian Ward, Cllr S Wootton
<b>Officers:</b>	EH James Drabwell – Highways Liaison Officer EH Daniel Maclean – Highways Team Leader
<b>Secretariat:</b>	EH Martin Butcher – Technical Assistant

Item		Owner
1.	<p><b>Welcome and Introductions:</b></p> <p>Cllr Lumley welcomed all panel members.</p>	
2.	<p><b>Apologies for Absence:</b></p> <p>Cllr Hoy, Cllr Newport, Cllr Roe, Cllr Wootton</p> <p><b>Attendees:</b></p> <p>Cllr Lumley, Cllr Steptoe, Cllr Shaw, Cllr Marriott, Cllr Williams, Cllr Ward, Daniel Maclean (DM), James Drabwell (JD), Martin Butcher.</p> <p>Cllr Shaw advised the Panel that she had to leave the meeting at 11:00.</p>	
3.	<p><b>Minutes of the meeting held on 15 July 2023</b></p> <p>Item 22 on the Funded Schemes List contains a duplicate paragraph. Otherwise, minutes approved by the Panel.</p>	
4.	<p><b>Matters Arising from the Minutes of the Previous Meeting</b></p> <p>None.</p>	

<p><b>5.</b></p>	<p><b>Funded Schemes</b></p> <p>5.1 Cllr Lumley asked why the Remaining Budget to Allocate figure shown on page 6 was different from that shown on page 9.</p> <p>5.2 DM explained that the £200,000 additional funding had not been released as of the time of the meeting so it is possible that the remaining budget would be £200,000 less.</p> <p>5.3 Cllr Lumley asked why so many Schemes have been left until Q4. DM explained that most Design/Feasibility Schemes are left until then so that the Implementation can commence in the following Financial Year, and also so the Design team can focus on the Design of the Total Schemes.</p> <p>5.4 DM explained that the Task &amp; Finish Group are reviewing the whole delivery process with the aim that the schemes are completed across the whole year rather than most being back ended.</p> <p>5.5 Cllr Lumley asked whether any schemes would slip into the next Financial Year. DM confirmed that all are on schedule for completion before the end of the Financial Year.</p> <p>5.6 Cllr Steptoe asked whether Completed schemes could be removed from the Funded Schemes list. DM/JD to advise on standard process.</p> <p>5.7 Cllr Steptoe asked whether JD could send out the VAS list again.</p> <p>5.8 LROC203004 (Southend Road, Rochford – Crossing Point). Cllr Steptoe expressed concern on what type of crossing would be recommended as a Pelican crossing would impact on traffic flow.</p> <p>5.9 LROC213004 (High Road, Rayleigh – Signalised Crossing). Cllr Lumley explained that a PV2 had been completed at this location some time ago and was favourable, and wanted confirmation that the Feasibility Study would be completed in Q4.</p> <p>5.10 LROC213001 (Castle Road, Rayleigh – Zebra Crossing upgrade). Cllr Ward asked whether this was going to be upgraded to a Pelican crossing. JD explained that the Design team have recommended a Zebra crossing.</p> <p>5.11 LROC213012 (Castle Terrace, Rayleigh – Salt Bin). Cllr Ward asked whether we could complete this promptly due to the current cold weather.</p>	<p><b>JD</b></p> <p><b>DM/JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p>
------------------	--	--

<p><b>6.</b></p>	<p><b>Schemes Awaiting Funding</b></p> <p>6.1 As previous discussed, the remaining budget figure on this page is inconsistent with that on page 6. JD to investigate.</p> <p>6.2 The Schemes Awaiting Funding total of £192,250 is inconsistent with the breakdown by type in the in table below it which shows a total of £192,750. JD to investigate.</p> <p>6.3 Cllr Lumley and Cllr Ward remarked that while there were totals for each Scheme Type on page 9, all the Schemes on pages 10-17 were showing as TBC and the totals on each of these pages were £0. JD to investigate.</p> <p>6.4 DM explained that he is having a meeting on 25/01/2023 with the senior engineer for the Rochford area to split the Validations into those which can be resolved at the desktop, and those which will require a site visit.</p> <p><u>Traffic Management</u></p> <p>6.5 Cllr Steptoe asked about three schemes which were using CCTV data: LROC212007 (on page 10), LRC212008 (on page 10), and a Casualty Reduction Scheme on Hall Road / Ashingdon Road. JD to arrange meeting with Cllr Steptoe, Cllr Williams and the Design engineer so everyone has a better understanding of what the engineers are planning.</p> <p>6.6 Regarding the Hall Road / Ashingdon Road location, JD to speak with Ian Henderson to ask Casualty Reduction to provide an update on this to the Panel.</p> <p>6.7 LROC202016 (Daws Heath Road, Rayleigh – Horse Warning Signs). Cllr Ward asked if this scheme was going ahead as it was very important. JD to provide an update.</p> <p>6.8 LROC212004 (Lesney Gardens, Ashingdon – Bollards). Cllr Williams asked about the progress on this. JD said it was high on his list of priorities. Cllr Shaw queried about the barrier type.</p> <p>6.9 LROC222019 (Bull Lane, Rayleigh – Signage). JD made the Panel aware that the signage cannot be moved due to regulations.</p> <p>6.10 LROC222023 (Rawreth Lane, Rayleigh – Speed limit change). The plan is to extend the 30mph towards the old A130.</p> <p>6.11 Cllr Steptoe asked about the Revenue budget for Speed Surveys. DM confirmed that there are no additional funds but that the budget would be replenished as from 01/04/2023. DM also explained Speed Surveys can be funded by Locality funding or by</p>	<p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p>
------------------	--	--

	<p>the Parish Council themselves. Cllr Shaw asked DM for the costing of a Speed Survey. DM explained that the approximate cost is £225 if using Locality Funding, and £350 if paid for by Parish Council, with the extra costs being due to ECC overheads.</p> <p>6.12 Cllr Lumley asked if any balance of their individual locality fund allocation could be transferred into the LHP budget to the cost of this Scheme. DM to talk with Cllr Lumley to discuss this in more detail.</p> <p>6.13 LROC222025 (Grange Road shops, London Road – Area improvements). Cllr Lumley asked why no mention of the additional parking. JD confirmed that the additional parking is in the validation. JD will update the Scheme Description to reflect that it includes the additional parking.</p> <p>6.14 LROC223026 (Rawreth Lane, Downhall Parkway – Traffic Management). Cllr Ward asked if this could be cracked on with.</p> <p>6.15 Cllr Steptoe explained that LROC222026 (West Street, Rochford – Yellow box) and LROC172094 (Rochford Town Centre, Market Square Improvements) are linked so need to be considered at the same time. Cllr Williams expressed concerned about the yellow box since the existing yellow box was being ignored by drivers and unless there was camera enforcement as well then drivers may continue as they do now.</p> <p>6.16 LROC222027 (Hockley Road, Rayleigh Badger signage). Cllr Ward explained that at Daws Heath there is ‘Beware Wild Animals’ signage so perhaps this could be adopted at this site. Note that there is a badger sign on the Hockley Road by the Rochford Lawn cemetery. JD to investigate.</p> <p>6.17 LROC192018 (Little Wakering Road, Barling – Wig-Wag). Cllr Steptoe asked who maintains Wig-Wags. DM explained that once outside their warranty they are covered by the Revenue budget.</p> <p>6.18 Cllr Steptoe said there is a non-functioning Wig-Wag outside Great Wakering School in Great Wakering.</p> <p>6.19 LROC202012 (High Road / Brook Road – Signing). Cllr Ward highlighted that this a dangerous junction so should be looked at as a priority.</p> <p>6.20 Cllr Lumley reported that there is a non-functioning VAS on London Road. JD explained that he has been in contact about this and that it is not simple task to get this fixed since the wires and connections are corroded.</p> <p>6.21 Cllr Ward asked who enforces 20mph advisory zones. DM to investigate and report back to the Panel.</p>	<p><b>DM</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>DM</b></p>
--	---	--

	<p><b><u>Passenger Transport</u></b></p> <p>6.22 Cllr Lumley raised the issue of the Downhall Road Bus stop. JD explained that he had been in contact with Passenger Transport. Location not ideal due to narrowness of the pavement and lack of shelter. Can this location be moved? Can a Shelter be added? DM/JD to investigate this.</p> <p><b><u>Walking</u></b></p> <p>6.23 LROC183016 (Pedestrian Crossing – London Road, Rayleigh). Cllr Lumley asked JD to find out about the progress of this scheme.</p> <p>6.24 LROC203003 (Brays Lane, Rochford – Zebra Crossing). Cllr Steptoe advised that funding had been set aside for this scheme. After Easter a new Speed Survey is to be conducted. Cllr Ward if this could be a temporary 20mph zone but JD advised the Panel that it is a PR2 so this would not be possible. JD is having a site visit with Cllr Steptoe and Cllr Williams within the next couple of weeks.</p> <p>6.25 LROC213003 (Hall Road, Hawkwell – Zebra Crossing). Cllr Steptoe asked whether a PV2 has been done for this location. JD to investigate and report back.</p> <p>6.26 LROC223005 (Pink toothbrush, Rayleigh High St – Bollards). Cllr Ward asked barriers could be installed instead of bollards. It is possible that if barriers are installed that Rayleigh Town Council will fund the placement of flower baskets. JD spoke with Pink Toothbrush, it does not appear that their delivery drivers are responsible for mounting the pavements. JD to find out what the options are.</p> <p>6.27 LROC213004 (High Road, Rayleigh – Signalised Crossing). Cllr Lumley expressed concerned that this scheme was not progressing.</p> <p><b><u>Public Rights of Way</u></b></p> <p>6.28 LROC208001 (PROW71, Rayleigh – Footway Improvements). JD reported that the Ecological Survey has been completed and that he is meeting with Cllr Newport. This is the second stage of this PROW. The lighting for this location is LROC198002 on the Funded Schemes list on page 7 of the Reports pack.</p> <p><b><u>Other Schemes</u></b></p> <p>6.29 Hall Road from Cherry Orchard Way to Rectory Road (in vicinity of the Cock Inn Pub) – VAS funded by Parish Council. JD to investigate why this is not on the Schemes List. DM to speak with Network Assurance on progress.</p>	<p><b>DM/JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>JD</b></p> <p><b>DM/JD</b></p>
--	--	--

<b>7.</b>	<b>Any Other Business</b>  7.1 At the next Panel meeting Cllr Lumley would like to set the date for the 4 Panel Meetings to be held during 2023/24.	
<b>8.</b>	<b>Date of next meeting:</b>  The next meeting of the Local Highway Panel will take place on: <ul style="list-style-type: none"><li>• 27 March 2023</li></ul>	

## ROCHFORD HIGHWAY PANEL REPORT 1 - FUNDED SCHEMES LIST

This report provides an update on the current position of all the schemes which the Rochford Local Highway Panel has recommended for inclusion in their 2022/23 programme.

<b>Budget Summary</b>		
<b>1. LHP Funding 2022/23</b>		
LHP funding 2022/23		£213,904
Reduction for Countywide Casualty Reduction Schemes		£31,202
	<b>Sub-Total</b>	<b>£182,702</b>
LHP additional funding 2021/22		£100,000
Reprofiled schemes 2021/22		£119,008
	<b>Total</b>	<b>£401,710</b>
<b>2. Budget Summary 2022/23</b>		
Total LHP budget 2022/23		£401,710
Scheme Recommendations/Slipped Schemes		£247,000
	<b>Remaining budget to allocate</b>	<b>£154,710</b>

Within the programme the dates given as Quarters 1 to 4, refer to the financial year as follows –

- Q1 - Quarter 1 – April to June
- Q2 - Quarter 2 – July to September
- Q3 - Quarter 3 – October to December
- Q4 - Quarter 4 – January to March

Members are reminded that the costs supplied are budget allocations only and there is the possibility that a final scheme cost could change dependant on issues which may arise especially during detailed design and construction. The panel will be informed of any budget adjustments required.



## Funded Schemes 2022-23

Total Value of Schemes	<b>£247,000</b>	Completed	Update
------------------------	-----------------	-----------	--------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	Rochford Town Centre, Market Square Improvements	Various surveys and completion of Feasibility Study.	Rochford South	Rochford	Traffic Management	Feasibility	LROC172094	£6,500	Slipped scheme 23/24	Q4
2	A127 / A129 Rayleigh Weir Roundabout - Lane Signage and Markings	Feasibility Study to determine if any improvements can be made to the lane marking and road signage on the A127 / A129 Rayleigh Weir roundabout.	Rayleigh South	Rayleigh Town	Traffic Management	Feasibility	LROC182017	£4,000	Slipped scheme 23/24	Q4
3	PROW 71, Rayleigh - Street Lighting	Design of street lighting improvements along the PROW.	Various	Various	Public Rights of Way	Design	LROC198002	£39,000	Slipped scheme 23/24	Q4
4	Little Wakering Road, Barling Wig-Wag	To move the Wig-Wag to prevent it from being struck.	Rochford South	Barling Magna	Traffic Management	Total scheme	LROC192018	£23,500		COMPLETED
5	Cheapside West, Rayleigh - Grasscrete	Implementation of Grasscrete / Bollards	Rayleigh South	Rayleigh Town	Traffic Management	Total scheme	LROC192021	£8,000		COMPLETED
6	Paglesham Road, Paglesham Ducks in Road Signs	To install Ducks in Road signs.	Rochford North	Paglesham	Traffic Management	Total scheme	LROC202011	£4,000		COMPLETED
7	Church Road, Hockley - Narrow Road Signage	To erect Narrow Road signage.	Rochford West	Hockley	Traffic Management	Total scheme	LROC202006	£5,500		COMPLETED
8	Brinkworth Close, Hockley - Staggered Barrier	To erect staggered barriers.	Rochford West	Hockley	Walking	Total scheme	LROC203002	£5,500		COMPLETED

## Funded Schemes 2022-23

Total Value of Schemes	<b>£247,000</b>	Completed	Update
------------------------	-----------------	-----------	--------

Ref	Scheme name	Description	Division	Parish	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
9	High Road / Brook Road - Signing	Improvement at junction of Brook Road and High Road, Rayleigh Weir	Rayleigh South	Rayleigh Town	Traffic Management	Feasibility	LROC202012	£5,500	Slipped scheme 23/24	Q4
10	Main Road, Hawkwell - Zebra Crossing Visibility	Detailed design to investigate installing task lighting as well as lining improvements.	Rochford North	Hawkwell	Traffic Management	Design	LROC202013	£8,000	Road safety completed. 1 lamp needed so passed to maintenance department.	COMPLETED
11	Southend Road, Rochford - Crossing point	Feasibility study to investigate the possibility of installing a crossing point.	Rochford South	Rochford	Walking	Feasibility	LROC203004	£8,000	Slipped scheme 23/24	Q4
12	Watery Lane & Beaches Road, Rawreth - Signage Improvements	To undertake a review of the signing and lining throughout both routes.	Various	Various	Traffic Management	Design	LROC212001	£4,000	Slipped scheme 23/24	Q4
13	Sutton Road, Rochford - VAS Removal	To remove the VAS unit on the southern side of the carriageway.	Rochford South	Rochford	Traffic Management	Total scheme	LROC212002	£10,000		COMPLETED
14	High Road, Rayleigh - Signalised Crossing	Feasibility study to investigate the possibility of upgrading the existing zebra crossing near the junction with Love Lane.	Rayleigh South	Rayleigh Town	Walking	Feasibility	LROC213004	£6,500	Slipped scheme 23/24	Q4
15	Castle Road, Rayleigh - Zebra Crossing upgrade	A package of improvements to upgrade the zebra crossing.	Rayleigh South	Rayleigh Town	Walking	Total scheme	LROC213001	£38,000	Slipped scheme 23/24	Q4
16	Castle Terrace, Rayleigh - Salt Bin	Installation of a Salt Bin	Rayleigh South	Rayleigh Town	Walking	Implementation	LROC213012	£500		COMPLETED
17	Little Wheatley Chase, Rayleigh - Pedestrian Crossing	A new zebra crossing within the vicinity of the school.	Rayleigh South	Rayleigh Town	Walking	Implementation	LROC203001	£65,000	Slipped scheme 23/24	Q4

## ROCHFORD LOCAL HIGHWAY PANEL REPORT 2 - SCHEMES AWAITING FUNDING LIST

This Schemes Awaiting Funding List identifies those scheme requests which have been received for the consideration of the Rochford Local Highways Panel (LHP).

In February 2023 it was agreed, at ECC Full Council, that the 2023/24 Capital Budget for the twelve Local Highway Panels would remain the same as 2022/23. As in 2022/23, the Casualty Reduction Sites across the County are funded from a central pot of monies derived from the existing LHP funding allocations. Also, in 2023/24, part of the LHP funding is to be set aside for carriageway improvements. This will reduce the overall yearly budget allocation available to the Rochford LHP, as detailed in the summary below.

An additional £214,000 is being provided to the Panel to allow Members to prioritise Footway Schemes and Footway Minor Works to be undertaken in 2023/24. Outside of Panel meetings Members will be provided with separate lists detailing Footway Schemes, Footway Minor Works, and Carriageway Improvements. Members will be asked to Prioritise those schemes they wish to be undertaken in 2023/24.

<b>Rochford LHP Budget Summary 2023/24</b>			
	<b>Budget</b>	Commissioned schemes	To be allocated
Budget for Improvement Schemes	£107,000	£0	£107,000
Budget for Safer Roads Schemes	£31,297	NA	NA
Budget for Carriageway improvements	£75,703	£0	£75,703
<b>Total LHP Capital budget 2023/24</b>	<b>£214,000</b>		

<b>Footway Improvements 2023/24</b>	
Additional footway schemes	£107,000
Additional footway minor works	£107,000
<b>Total Footways Allocation</b>	<b>£214,000</b>

## ROCHFORD LOCAL HIGHWAY PANEL REPORT 2 - SCHEMES AWAITING FUNDING LIST

This Schemes Awaiting Funding List identifies those scheme requests, which have been received for the consideration of the Rochford Local Highways Panel (LHP).

The Panel are now asked to review the schemes on the attached Schemes Awaiting Funding List and consider their further scheme funding recommendations for those they wish to see delivered in 2022/23. The remaining budget at the end of 2022/23 was £154,710.

The Panel may also remove any schemes they would not wish to consider for future funding.

There are currently Schemes Awaiting Funding with an estimated cost of £89,000, as shown in the summary below -

Scheme Type	Estimated Scheme Costs
Traffic Management	£47,000
Walking	£42,000
Passenger Transport	£0
Public Rights of Way	£0
Total	£89,000

On the Schemes Awaiting Funding List, the RAG column acknowledges the status of the scheme request as shown below:

RAG Status	Description of RAG status
G	The scheme has been validated as being feasible and is available for Panel consideration
A	The scheme has been commissioned for a feasibility study which needs completing before any Panel consideration
R	A scheme which is against policy or where there is no appropriate engineering solution
V	A scheme request has been received and is in the initial validation process

## Schemes Awaiting Funding

### Traffic Management

<b>Total Value of schemes</b>	<b>£47,000</b>
-------------------------------	----------------

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	High Road / Brook Road - Signing	Implementation of measures identified in the feasibility study	Rayleigh South	Rayleigh Town	Implementation	LROC202012	TBC	Awaiting for the conclusion from the feasibility study.	A
2	Daws Heath Road, Rayleigh - Horse Warning Signs	Request for horse warning signs in Daws Heath Road near the dog kennels.	Rayleigh South	Rayleigh Town	Validation	LROC202016	£8,000	Clear to proceed, locations identified for signs.	G
3	Lesney Gardens, Ashingdon - Bollards	Request to investigate installing Staggered Barriers to prevent vehicles driving through the grassed area.	Rochford North	Hawkwell	Validation	LROC212004	TBC	In validation.	V
4	Barrow Hall Road, Little Wakering - Traffic Management Improvements	Request to investigate the route following reports of near misses.	Rochford South	Barling Magna	Validation	LROC212007	TBC	CCTV data returned and will be interpreted by engineers while processing the validation.	V
5	Sutton Road, Rochford - RAB Improvements	Request to investigate potential junction improvements following reported near misses.	Rochford South	Rochford	Validation	LROC212008	TBC	CCTV survey data returned. Further investigation required for possibility to install traffic lights.	V
6	Old London Road - Rawreth - Signage	Request to install improved signage and update road markings	Rayleigh North	Rawreth	Validation	LROC212012	TBC	In Validation.	V

## Schemes Awaiting Funding

### Traffic Management

<b>Total Value of schemes</b>	<b>£47,000</b>
-------------------------------	----------------

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
7	Maltings Villas Road / Weir Pond Road - Rochford - Traffic management improvements	Request to return Weir Pond Road to a 2 way street so traffic doesn't have to use the one way system around Town Centre	Rochford South	Rochford	Validation	LROC212013	TBC	In Validation.	V
8	Southend Road, Great Wakering - Speed limit amendments	Request to investigate speeding vehicles and reduce the current speed limit along the full length of the road	Rochford South	Great Wakering	Validation	LROC222016	TBC	Awaiting Road safety report.	V
9	Ashingdon Road - Rochford - Signage review	Request to look at signage, lining and speeding on this road outside the School.	Rochford North	Rochford	Validation	LROC222017	TBC	In Validation.	V
11	Hall Road, J/W Cherry Orchard way - Elizabeth Gardens entrance, Rochford - Traffic management improvements - White lining.	Request to investigate speeding vehicles and improve white lines including a ghosted right turn at the pub.	Rochford South	Rochford	Validation	LROC222018	TBC	Speed survey results returned values. Eastbound 38.9mph Westbound 39.5mph in a 40mph limit. Showing good speed compliance.	V
10	Bull Lane, Rayleigh - Signage	Signage and "slow" painted to the road.	Rayleigh South	Rayleigh Town	Validation	LROC222019	TBC	Revalidate, engineer to visit site.	V
11	Coronation Close, Gt Wakering - Grasscrete	To provide Grasscrete to verges	Rochford South	Great Wakering	Validation	LROC222020	TBC	Waiting for Design team to visit the site.	V
12	Poynters Lane, Gt Wakering - Signage	To provide directional signage	Rochford South	Great Wakering	Validation	LROC222021	TBC	Waiting for Design team to visit the site.	V

## Schemes Awaiting Funding

### Traffic Management

<b>Total Value of schemes</b>	<b>£47,000</b>
-------------------------------	----------------

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
13	High St, Canewdon - Weight limit	Request to implement a weight limit	Rochford North	Canewdon	Feasibility	LROC222022	£4,000	Feasibility study recommended due to many issues need understanding such as HGV'S, TRO'S plus the school itself.	G
14	Rawreth Lane, Rayleigh - Speed limit change	Request to change the posted speed limit	Rayleigh North	Rawreth	Validation	LROC222023	TBC	Waiting on reply from Development department, this should be covered by them as it's a new homes site.	V
15	Hall Rd, Elizabteh Gardens - Traffic management	Request to alter the existing Kerb line of the RAB / introduce arrow lines to encourage drivers not to use the over run.	Rochford South	Rochford	Feasibility	LROC222024	£5,000	Validation recommends a Feasibility study and a Road Safety Audit first.	G
16	Grange Rd shops, London Rd - Area improvements	Request to improve the area around the shops to include refresh parking lines, including extra parking bays, pedestrian build out, verge cutting.	Rayleigh South	Rayleigh Town	Validation	LROC222025	TBC	Waiting for Engineer to visit site	V
18	West Street, Rochford - Yellow Box	Request to add a yellow box to the junction	Rochford South	Rochford	Validation	LROC222026	N/A	Validation recommends to add this scheme with the existing scheme to be completed in 22/23 with scheme no LROC172094 - Rochford Market square improvements.	G
19	Hockley Rd, Rayleigh Badger signage	Request to erect Badger aware signage	Rayleigh North	Rayleigh Town	Total scheme	LROC222027	£6,500	Validation recommends that we know the extent of where the wildlife is crossing the road, Cllr to find out.	G
20	Ashingdon Road, Primary school Rochford - Wig Wags	Request to replace the wig wags East and West of the school	Rochford North	Rochford	Validation	LROC222029	TBC	Waiting for Engineer to visit site	V

## Schemes Awaiting Funding

### Traffic Management

<b>Total Value of schemes</b>	<b>£47,000</b>
-------------------------------	----------------

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
21	Rochford Town Centre, Market Square Improvements	Implementation of recommendations made within the Feasibility Study.	Rochford South	Rochford	Implementation	LROC172094	TBC	Awaiting completion of feasibility study.	A
22	A127 / A129 Rayleigh Weir Roundabout - Lane Signage and Markings	Implementation of measures recommended in Feasibility Study to determine if any improvements can be made to the lane marking and road signage on the A127 / A129 Rayleigh Weir roundabout.	Rayleigh South	Rayleigh Town	Implementation	LROC182017	TBC	Awaiting completion of feasibility study.	A
23	Little Wakering Road, Barling - Wig-Wag	Implementation of measures identified in the feasibility study	Rochford South	Barling Magna	Implementation	LROC192018	TBC	Awaiting completion of feasibility study.	A
24	High Road / Brook Road - Signing	Implementation of measures recommendations made in feasibility study for improvements at junction of Brook Road and High Road, Rayleigh Weir	Rayleigh South	Rayleigh Town	Implementation	LROC202012	TBC	Awaiting completion of feasibility study.	A
25	Main Road, Hawkwell - Zebra Crossing Visibility	Implementation of design to investigate installing task lighting as well as lining improvements.	Rochford North	Hawkwell	Implementation	LROC202013	TBC	Awaiting completion of design.	A



## Schemes Awaiting Funding

### Traffic Management

<b>Total Value of schemes</b>	<b>£47,000</b>
-------------------------------	----------------

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
26	Watery Lane & Beaches Road, Rawreth - Signage Improvements	Implementation of design for signing and lining throughout both routes.	Various	Various	Implementation	LROC212001	TBC	Awaiting completion of design.	A
27	Hawk Hill, Beeches Rd, Rawreth	Request to replace a VAS, GVW sign	Rayleigh North	Rawreth	Validation	LROC232030	TBC	Waiting for Engineer to visit the site.	V
28	Daws Heath Road, Rayleigh - Horse Warning Signs	Request for horse warning signs in Daws Heath Road near the dog kennels.	Rayleigh South	Rayleigh Town	Implementation	LROC202016	£8,000	Clear to proceed but we need specific locations of Horses along the Southern end of the road, look to replace the Terminal sign at the A127 end and also tend to the vegetation around the signs.	G
29	High St, Canewdon - Weight limit	Request to implement a weight limit	Rochford North	Canewdon	Implementation	LROC222022	£4,000	Feasibility study recommended due to many issues need understanding such as HGV'S, TRO'S plus the school itself.	G
30	Hall Rd, Elizabeth Gardens - Traffic management	Request to alter the existing Kerb line of the RAB / introduce arrow lines to encourage drivers not to use the over run.	Rochford South	Rochford	Implementation	LROC222024	£5,000	Validation recommends that a Feasibility study and a Road Safety Audit first.	G
31	Hockley Rd, Rayleigh Badger signage	Request to erect Badger aware signage	Rayleigh North	Rayleigh Town	Implementation	LROC222027	£6,500	Validation recommends that we know the extent of where the wildlife is crossing the road.	G

# Schemes Awaiting Funding

## Passenger Transport

Total Value of schemes	£0
------------------------	----

Ref	Scheme name	Description	Division	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	Anchor Lane, Canewdon - Bus Shelter	Parish Council to fund installation of bus shelter.	Rochford North	Validation	LROC205001	TBC	Awaiting completion of County-wide bus shelter audit before validation can be carried out.	A
2	Poynters Lane, Great Wakering - PT Improvements	Request for an area of hardstanding on the southern side of Poynters Lane	Rochford South	Validation	LROC215010	TBC	In Validation.	V
3	Downhall Rd, Rayleigh - Bus stop relocation	Request to relocate existing Bus stop	Rayleigh South	Validation	LROC225006	TBC	Returned to be re- validated as footway width identified as narrow, possible better location close by.	V

## Schemes Awaiting Funding

### Walking

<b>Total Value of schemes</b>	<b>£42,000</b>
-------------------------------	----------------

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	Pedestrian Crossing - London Road, Rayleigh	Request to investigate the introduction of a crossing facility to provide pedestrian access to the BP garage / M&S.	Rayleigh South	Rayleigh Town	Total Scheme	LROC183016	TBC	In validation - PV2 survey achieved a score of 0.229. Speed survey data returned speeds Eastbound 27.8mph Westbound 26.6mph good speed compliance for the posted limit of 30mph probably due to the location. Future building in the area.	V
2	Brays Lane, Rochford - Zebra Crossing	Request to investigate a potential zebra crossing within the vicinity of Spencer Gardens.	Rochford South	Rochford	Feasibility	LROC203003	£4,000	Feasibility study recommended due Road Safety Audit, stats required. Further issues of school traffic, investigation needed.	G
3	Hall Road, Hawkwell - Zebra Crossing	Request to investigate installing a zebra crossing.	Rochford South	Hawkwell	Validation	LROC213003	TBC	In validation.	V
4	Canewdon Road / Lark Hill Road Canewdon - Footway improvements	Request to install footway / Signage and address speeding vehicles	Rochford North	Canewdon	Validation	LROC213011	TBC	Complex scheme multiple site visits required.	V

## Schemes Awaiting Funding

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
5	Iron Well Lane, Rochford - Footway improvements	Request to Improve the Eastern End of the lane to allow school children safer access for a route to school, and to provide "Not Suitable for Motor Vehicles" signage at either end of the lane.	Rochford South	Rochford	Feasibility	LROC223002	£5,500	Recommendation to proceed, however many questions need answering such as defined boundaries, Highway designation.	G
6	Stambridge Rd Primary School	Request to improve safety for school children crossing the road	Rochford North	Stambridge	Validation	LROC223003	TBC	Waiting for Engineer to visit site	V
7	Beke Hall Rd, Rayleigh - staggered barriers/ Bollards	Request to provide staggered pedestrian barriers / Bollards	Rayleigh North	Rawreth	Design	LROC223004	£4,000	Validation recommends installing bollards or increasing the wooden railings, look to informal consultation as to the needs of the gap.	G
8	South St, Rochford - Zebra crossing lighting	Request to improve the lighting on the zebra crossing	Rochford South	Rochford	Design	LROC223028	£9,500	Validation recommends that we know the extent of where the wildlife is crossing the road, Cllr to find out.	G
9	Southend Road, Rochford - Crossing point	Measures identified in Feasibility study to investigate the possibility of installing a crossing point.	Rochford South	Rochford	Implementation	LROC203004	TBC	Waiting for feasibility study.	A
10	High Road, Rayleigh - Signalised Crossing	Implementation of recommendations made within the Feasibility study to investigate the possibility of upgrading the existing zebra crossing near the junction with Love Lane.	Rayleigh South	Rayleigh Town	Implementation	LROC213004	TBC	Waiting for feasibility study.	A
11	Beehive Lane, Hawkwell	Request to install bollards and staggered pedestrian barriers to either end of the footpath.	Rochford North	Hawkwell	Validation	LROC223029	TBC	Waiting for Engineer to visit the site.	V

## Schemes Awaiting Funding

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
12	Brays Lane, Rochford - Zebra Crossing	Request to investigate a potential zebra crossing within the vicinity of Spencer Gardens.	Rochford South	Rochford	Implementation	LROC203003	TBC	New PV2 survey required in more suitable location. Feasibility study recommended due Road Safety Audit, stats required. Further issues of school traffic investigation needed.	G
13	Iron Well Lane, Rochford - Footway improvements	Request to Improve the Eastern End of the lane to allow school children safer access for a route to school, and to provide "Not Suitable for Motor Vehicles" signage at either end of the lane.	Rochford South	Rochford	Implementation	LROC223002	£5,500	Recommendation to proceed, however many questions need answering such as defined boundaries, Highway designation.	G
14	Beke Hall Rd, Rayleigh - staggered barriers/ Bollards	Request to provide staggered pedestrian barriers / Bollards	Rayleigh North	Rawreth	Implementation	LROC223004	£4,000	Validation recommends installing bollards or increasing the wooden railings, look to informal consultation as to the needs of the gap.	G
15	South St, Rochford - Zebra crossing lighting	Request to improve the lighting on the zebra crossing	Rochford South	Rochford	Implementation	LROC223028	£9,500	Site visited by engineer, recommendations are to design only due to a street lighting assessment being required.	G

## Schemes Awaiting Funding

### Public Rights of Way

<b>Total Value of schemes</b>	<b>£0</b>
-------------------------------	-----------

Ref	Scheme name	Description	Division	Parish	Scheme stage	Cost Code	Estimated Cost	Comments	RAG
1	PROW 71, Rayleigh - Footway Improvements	Request to improve the condition of the footway to coincide with scheme LROC198002 (street lighting).	Various	Rayleigh Town	Validation	LROC208001	TBC	Validation will be carried out following completion of street lighting design that is currently underway.	V
2	PROW 71, Rayleigh - Street Lighting	Implementation of street lighting improvements along the PROW.	Various	Various	Implementation	LROC198002	TBC	Awaiting completion of feasibility study.	A